

# Automatic Sprinkler Systems Contractor's Material and Test Certificate for Aboveground Piping

**Date:** \_\_\_\_\_ **Property Name:** \_\_\_\_\_  
**Property Address:** \_\_\_\_\_

## Procedure

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and the system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractors. It is understood that the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

## Plans

Accepted by [approving authority's name(s)] \_\_\_\_\_

Address \_\_\_\_\_

Installation conforms to accepted plans?  Yes  No

Equipment used is approved?  Yes  No

If no, explain deviations.

## Instructions

Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?  Yes  No  
If no, explain.

Have copies of appropriate instructions and care and maintenance charts and NFPA 13 been left on premises?  Yes  No  
If no, explain.

## Location of System

Supplies building(s) \_\_\_\_\_

## Sprinklers

Make	Model	Year of Manufacture	Orifice Size	Quantity	Temperature Rating

## Pipe and Fittings

Pipe conforms to \_\_\_\_\_ standard.  Yes  No

Fittings conform to \_\_\_\_\_ standard.  Yes  No

If no, explain.



# Automatic Sprinkler Systems Contractor's Material and Test Certificate for Aboveground Piping (cont.)

## Alarm Valve or Flow Indicator

Alarm Device			Maximum Time to Operate Through Test Pipe	
Type	Make	Model	Min.	Sec.

## Dry Pipe Operating Test

Dry Valve		Q.O.D.									
Make	Model	Serial No.	Make	Model	Serial No.						
	Time to Trip Through Test Pipe*		Water Pressure	Air Pressure	Trip Point Air Pressure	Time Water Reached Test Outlet*		Alarm Operated Properly			
	Min.	Sec.	Psi (Bar)	Psi (Bar)	Psi (Bar)	Min.	Sec.	Yes	No		
Without Q.O.D.											
With Q.O.D.											

If no, explain.

## Deluge and Preaction Valves

Operation  Pneumatic  Electric  Hydraulic  
 Piping supervised?  Yes  No Detecting media supervised?  Yes  No  
 Is there an accessible facility in each circuit for testing?  Yes  No  
 If no, explain.


Make	Model	Does each circuit operate supervision loss alarm?		Does each circuit operate valve release?		Maximum Time to Operate Release	
		Yes	No	Yes	No	Min.	Sec.

## Test Description

**HYDROSTATIC:** Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for two hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for two hours. Differential dry pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.

**FLUSHING:** Flow the required rate until water is clear as indicated by no collection of foreign material in burlap bags at outlets such as hydrants and blow-offs. Flush at flows not less than 400 gpm (1514 L/min) for 4-in. (102-mm) pipe, 600 gpm (2271 L/min) for 5-in. (127-mm) pipe, 750 gpm (2839 L/min) for 6-in. (152-mm) pipe, 1000 gpm (3785 L/min) for 8-in. (203-mm) pipe, 1500 gpm (5678 L/min) for 10-in. (254-mm) pipe and 2000 gpm (7570 L/min) for 12-in. (305-mm) pipe. When supply cannot produce stipulated flow rates, obtain maximum available.

\*Measured from time inspector's test pipe is opened.



# Automatic Sprinkler Systems Contractor's Material and Test Certificate for Aboveground Piping (cont.)

**Test Description (cont.)**  
*PNEUMATIC:* Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.

**Tests**  
 All piping hydrostatically tested at \_\_\_\_\_ psi (bar) for \_\_\_\_\_ hrs.  
 Dry piping pneumatically tested?  Yes  No  
 Equipment operates properly?  Yes  No  
 If no, state reason.  
  
 Drain test—Reading of gauge located near water supply test pipe: Static pressure: \_\_\_\_\_ psi (bar)  
 Drain test—Residual pressure with valve in test pipe open wide: \_\_\_\_\_ psi (bar)  
  
 Underground mains and lead-in connections to system risers flushed before connections made to sprinkler piping  
 Verified by copy of the U Form No. 85B  Yes  No  Other  
 Flushed by installer of underground sprinkler piping  Yes  No  Other  
 If other, explain.

**Blank Testing Gaskets**  
 Number used \_\_\_\_\_ Locations \_\_\_\_\_ Number removed \_\_\_\_\_

**Welding**  
 Welded piping?  Yes  No  
 If yes,  
 Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS D10.9, Level AR-3?  Yes  No  
 Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS D10.9, Level AR-3?  Yes  No  
 Do you certify that welding was carried out in compliance with a documented quality control procedure to insure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that the internal diameters of piping are not penetrated?  Yes  No

**Hydraulic Data Nameplate**  
 Nameplate provided?  Yes  No  
 If no, explain.

**Remarks** Date left in service with all control valves open: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Sprinkler Contractor:** \_\_\_\_\_  
**Signatures of Test Witnesses**  
 For property owner (signed) \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_  
 For sprinkler contractor (signed) \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_